

Indira Awas Yojna - Progress Report

District	Gautam Budh Nagar	Month	Jun-10	
Sr.no.	Physical Performance	New Construction	Upgradation	Total
1	Annual Target	1019	0	1019
2	Houses Completed till the end of the month			
	Category			
	SC	20	0	20
	ST	0	0	0
	Free Bonded Labour	0	0	0
	EX- Serviceman	0	0	0
	Disabled	0	0	0
	Others	13	0	13
	Total	33	0	33
3	Percentage of Houses Completed to			
	Annual Target	3.24	0	3.24
4	Houses under Construction	17	0	17
5	No. of Houses allotted	0	0	0
	In the Name of Females	27	0	27
	In the Name of Males	40	0	40
	In the Name of Husband & Wife	0	0	0
	In the Name of Widow of Soldier	0	0	0
	In the name of Ex-soldier	0	0	0
	In the Name of Unmarried Female	0	0	0
6.A	No. of Smokeless chimnies construted			
6.B	No. of Sanitary Latrines constructed			
7	Financial Performance			
	Opening balance as on 01.04.2009	6.86686	0.000	6.86686
	Central Releases	85.97800	0.00	85.9780
	State Releases	17.08000	0.00	17.0800
	Other Receipt	0.00000	0.00	0.00000
	Total Availability of funds	109.92486	0.00	109.92486
8	Cummulative expenditure of funds			
	Category			
	SC	2.000	0.000	2.00
	ST	0.000	0.00	0.00
	Freed Bonded Labour	0.000	0.00	0.00
	Ex- Serviceman	0.000	0.00	0.00
	Disabled	0.000	0.00	0.00
	Others	2.000	0.000	4.00
	Total Expenditure	4.00000	0.00	4.00
	BALANCE	105.92486	0.000	105.92

Project Director
DRDA
Gautambudh Nagar